19797 APPLICATION No.:____ TAP CLEARED LOCATION: 122 - 124 Conduit ST DATE AFT. REMARKS OWNER: MEASURES:E from Conduit St 38.8 ft N from S line Covell St 8.9 ft W from E line House 15.5 1" Copper Service 07/02/2019 - Lead Service Line Replacement Program Phase 1 - Contractor P Gioioso and Son Type CU, Diameter (in) 1, Water Pressure 100 Distance from main to curb stop (ft) 11 Distance curb stop to meter (ft) 15 Distance from curb face to curb stop (ft) 2.0 Depth of service (ft) 4.5 Total length of new pipe installed (ft) 26 Curb stop replace: yes size 1" Corporation replaced: yes size 1" Ball valve furnished: Yes size 1"

