

19892

TAP CLEARED

LOCATION: 72 Oaklawn St.

OWNER: Richard M. Taylor

MEASURES: 5/8" H lead Dec. 7, 1923

W from Brock Ave. 697.3 ft.

N from S line Oaklawn St. 8.6 ft.

W from E line house 4.4 ft.

11/30/94: Renewed from main to prop line
Stock: 19ft 3/4" copper tubing 1-3/4" curb stop
1-Caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs
1-3/4x5/8 Fig 413 =====

72 Oaklawn St

Date: 12/6/2017 Contractor: City of New Bedford
Renewed from CS to Meter

MAdapt-3 ¾" Copper Male Adapter 4 Units 1 UOM Each

CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each

Cop-3/4 Box of 3/4" Copper Tubing Units 21 UOM Feet

Elbow- 3/ 3/4" 90* Threaded Copper 4 Elbow Units 1 UOM Each

Bush- .75x 3/4" x 1/2" Brass Bushing .5 Units 1 UOM Each

BValve- 3/ 3/4" Ball Valve 4 Units 1 UOM Each

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

11-30-94

9448-02676

11/30/94: tap reamed

METER HISTORY

[illegible]

CHARGE OUTS