

APPLICATION No.: 19898

LOCATION: 533 - 535 Nash Rd

OWNER:

31-313

MEASURES:	E X Mt Pleasant St	179.3 ft
	S X N Line Nash Rd	7.3 ft
	E X W Line House	1.0 ft

1" Copper Service

05/08/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 60

Distance from main to curb stop (ft) 29.1

Distance from curb stop to meter (ft) 48.4

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 73.5

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

