

APPLICATION No.: 19938

TAP CLEARED

LOCATION: 519-521 Nash Rd. N.S. E. of Mt. Pleasant

OWNER: M.F. Souza

Original Date: 01-29-1924

MEASURES: 5/8"
E from
S from N line
E from W lineMt. Pleasant 331.8 ft.
Nash Rd. 6.8 ft.
House 3.8 ft.

March 24, 1977 Renewed from 6" outside curb stop to a point 2 ft. inside curb stop.

2 1/2 ft. - 3/4" Copper tubing 3/4" Curb Stop
Caldwell Stop Box 2 - 5/8" x 3/4" lead to copp.
adaptor XXS9/23/92: Renewed from main to prop line Stock: 41ft 3/4"
copper tubing 2- 3/4" curb stop 1-Caldwell stop box
1- 3/4x5/8 Fig. 413 NOTE: SECOND CURB STOP IS 21FT SOUTH
FROM ORIGINAL CURB STOP NO STOP BOX ON SECOND CURB STOP9/18/09 - Dennis Trucking renewed service from curb stop to meter
Contractor also broke 10" sewer main & 6" sewer service (used
4 ft - 10" PVC pipe; 2 - 10" straight Fernco; 6 ft - 6" PVC pipe;
1 - 6" straight Fernco & 1 - 6" clay to PVC Fernco)
Inspected by Dennis Monty

DATE

BEF.

AFT.

REMARKS

9/18/92

92372253

9/23/92: TAP REAMED

[illegible]

CHARGE OUTS

[illegible]