


APPLICATION No.: 19941

TAP CLEARED 

LOCATION: 698-700 S.W. Cor. Kempton & Jenny

OWNER: American New Co.

MEASURES: 3/4"

01/01/1923

S from	Kempton	48.4 ft.
E from W line	Jenney	4.6 ft.
N from S line	Bldg.	15.6 ft.

Jan. 2, 1969 Renewed from $\frac{1}{2}$ ft. outside curb stop to
inside cellar.

8 $\frac{1}{2}$ ft. - 3/4" Copper tubing 3/4" Curb stop
Stop Box, complete 1 wipe joint

- - -

9/16/08 - West End Water Main Rehab Contract # 4 - Perrina Const.

Renewed service from main to a point 1 ft inside curb stop

8.5 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;

1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

[illegible]

This image shows a blank, aged, cream-colored page, likely an endpaper or flyleaf of a book. The paper has a slightly textured appearance with some faint smudges and discoloration, characteristic of old paper. The left edge of the page shows the binding of the book.