

APPLICATION No.: 19953

TAP CLEARED

LOCATION: 240 Harwich S.S., W. of Conduiti

DATE

BEF.

AFT.

REMARKS

OWNER: Frank Breton

## MEASURES:

5/8" Ser increased to 3/4 from curb  
 3/4" Meter stop into Bldg. 8-9-65

W from Conduit 141.6  
 N from S line Harwich 8.7  
 W from E line House 11.5

✓ Aug. 9, 1965 Renewed from a point 2 ft. inside curb stop to  
 meter inside the building 19 ft. of 3/4" copper tubing  
 3/4" cop. to cop. cplg., A-1525

✓ Dec. 9, 1959 Renewed from 1/2 ft. outside curb stop to 2 ft. in-  
 side curb stop 2 1/2 ft. of 3/4" copper tubing  
 3/4" cop. to cop. stop, fig. 415 - R. H.  
 2 lbs. wiping solder

✓ September 10, 2002: Renewed from new 8" main to curb  
 stop; 10 ft. - 3/4" copper tubing; 1-3/4" curb stop  
 1-caldwell stop box; 1-3/4" corporation tap  
 -----

[illegible]

## CHARGE OUTS

[illegible]