

APPLICATION No.: 19858

LOCATION: 117 Jenny Lind W.S., S. of Milton

OWNER: Andrew Teirnan Jr.

MEASURES:

 $3/4^{\text{th}}$

S from N line

Milton

4.0 ft.

E from ^W line

Jenny Lind

7.0 ft.

S from N line

house

7.4 ft.

✓ 11/14/77: Renewed 1/2 ft. outside curbstop to the line. 6 1/2 ft.-3/4" copper; 3/4" curbstop; Caldwell stop box; 2-5/8" x 3/4" lead to cop. adapt. XKS;

10-25-99 Renewed from main to curb stop. Stock:

✓ 8 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop(same)
1 - Caldwell Stop Box(same) 1 - ~~5/8"~~ 3/4" x 3/4" cop to cop
cplg., comp., 1 - 5/8" x 3/4" Fig. 413. DW White to
maintain cut.

6/10/08 - West End Water Main Rehab Contract # 4 - Perrina Const.
Renewed water service from main to a point 6 ft
6 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]