

APPLICATION No.: 20016

TAP CLEARED

LOCATION: 100-2 Rotch E.S. N of Arnold

DATE

BEF.

AFT.

REMARKS

OWNER: Sadie Levow

7/16/92

9225 1634

MEASURES: 5/8"

N from

Arnold

259.2 ft.

W from E line

Rotch

8.5 ft.

S from N line

House

14.7 ft.

6/16/92: Tap reamed

January 3, 1969 Renewed from 6" outside curb stop to the property line.

8 $\frac{1}{2}$ ft. of 3/4" copper tubing used. Total

1 3/4" Mueller curb stop

6/16/92: Renewed from main to a point 2ft. Stock: 2ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xxs
1- 3/4x5/8 Fig.413

=====

NOTE: Elec cement duck over water service. If service ever needs renewal may need to put in a new tap for the service line-up.

[illegible]

CHARGE OUTS

[illegible]