

APPLICATION No.: 20058 5/8"

TAP CLEARED

LOCATION: 267 Belair St.

CHERR ELEC

OWNER: William T. Wilson

MEASURES: 5/8"

04-23-1924

W from

Acushnet Ave.

655.7 ft.

S from N line

Belair

7.8 ft.

E from W line

House

13.3 ft.

12/13/91: Renewed from 1ft outside curb stop to a point
 6ft Stock: 7ft 3/4" copper tubing 1-3/4" curb stop
 1- Caldwell stop box 2-3/4x5/8 lead-cop adapt. xs

=====

3/24/11 - City crew repaired section of sewer & storm
 drain service which was damaged while working on
 water service

3 ft each of 4", 6", 8" & 10" PVC pipe; clay to PVC
 Fernco's(1-4", 1-6", 2-8" & 2-10"); Wyes (10x10x6 &
 8x8x6); 2 -6" 22 degree bends; 6"x4" reducer

Foreman: Felix Fernandez

3/24/11 - City crew renewed water service from main to
 curb stop

25 ft -3/4" copper tubing; 1 -3/4" curb stop;
 1 caldwell stop box; 1 -5/8" x 3/4" Fig 413. Foreman:
 Felix Fernandez

DATE

BEF.

AFT.

REMARKS

12/13

9150-3270

3/24/11

8:00

2011-1305596

CHARGE OUTS