

APPLICATION No.: 20060

TAP CLEARED

LOCATION: 207-209 Sycamore N.S. E. of Liberty

OWNER: Albert N LeBouef

MEASURES:

5/8" 3/4 Copper

E from	Liberty	59.4 ft.
S from N line	Sycamore	8.4 ft.
E from W line	House	3.8 ft.

DATE

BEF.

AFT.

REMARKS

✓

3/18

961200303

3/18/96: tap reamed

 June 8, 1954 Renewed from 6" outside curb stop to property line.
 13½ ft. of 3/4" copper tubing 1 lb. wiping solder
 1 3/4" cop. to cop. stop 1 3/4" copper coupling A-1525

June 2, 1964 Renewed from a point 1 ft. inside property line to
 meter inside the cellar.

14 ft. of 3/4" copper tubing

Stock supplied and installed by owner's plumber.

 March 18, 1996: Renewed from main to curb stop
 Stock: 27ft 3/4" copper tubing 1-3/4" curb stop
 1-Caldwell stop box 1-3/4x5/8 Fig 413
 =====

11/3/04 Silva Construction renewed from main to a point 5 ft.

Stock: 5 ft. - 3/4" Copper Tubing
 3/4 x 3/4 cop to cop cplg., comp.
 3/4" Corporation Tap

METER HISTORY

[illegible]

CHARGE OUTS