

APPLICATION No.: 20066

TAP CLEARED *TP91-430*

LOCATION: 513-515 Nash Rd. N.S. E. of Mt. Pleasant

DATE BEF. AFT. REMARKS

OWNER: Mussa B Hairo

7-14-2000 Tap reamed

MEASURES:

5/8"

E from

Mt. Pleasant

382.5 ft.

S from N line

Nash Rd.

6.7 ft.

E from W line

House

3.4 ft.

Jan. 22, 1973 Renewed from  $\frac{1}{2}$  ft. outside curb stop to property line.

7 ft. - 3/4" Copper tubing 3/4" Hays curb stop  
Caldwell Stop Box 2 wipe joints

- - -

*10/26/88 2-3/4" cplp. per Bento was shut off  
in cellar no increase. Not x.o. in street.*

2/6/89: Renewed from 1ft. outside curb stop to curb stop

Stock: 1ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 1-3/4x5/8 lead to cop adapt. xs.

7-14-2000 Renewed from main to curb stop. Stock: 35 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1 - 5/8" x 3/4" Fig. 413. Tilcon to maintain cut.

*9/16/09 10:34am Ismael shut-off at curb stop, leak in private prop.  
High Prop Retaining Wall - 21 ft. Punch*



[illegible]

## CHARGE OUTS

[illegible]

APPLICATION No.:

20066

LOCATION: 513 - 515 Nash Rd N.S. E x Mt. Pleasant St

OWNER:

31-313

MEASURES: House to box 42.0

9/18/09 - Dennis Trucking renewed service from curb stop to meter  
Contractor also broke sewer service (replaced 4 ft - 6" PVC pipe  
& 2 - 6" clay to PVC Fernco's). Inspected by Dennis Monty

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS



[illegible]