

APPLICATION No.: 20068

TAP CLEARED 8232-0002

LOCATION: 503 Nash Rd. N.S. E of Mt. Pleasant

OWNER:

MEASURES:

5/8"

E from Mt. Pleasant St. 482.3 ft.  
S from N line Nash Rd. 6.2 ft.  
E from W line House 4.8 ft.

April 1, 1954 Service extended from meter 4 ft. to a point towards the property line.

4 ft. - 3/4" Copper tubing

Stock supplied & installed by owner's plumber.

Aug. 9, 1982: Renewed from 6" outside curbstop to 4.5 ft. inside stop. 5.0 ft. - 3/4" copper; 3/4" curb stop; stop box; 2- 5/8" x 3/4" lead-cop. adapt. XXS;

11/29/88: Renewed from main to a point 1 ft.

Stock: 1ft. 3/4" copper tubing 1-3/4x5/8 lead to cop adapt. xs

1 - 3/4x5/8 Fig.413

7-12-2000 Renewed from main to curb stop. Stock: 35 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop, 1 - 5/8" x 3/4" Fig. 413. Tilcon to maintain cut.

12/20/13 W.C Smith renewed service from curb stop to meter Inspected by: P.Reynolds

DATE

BEF.

AFT.

REMARKS

11/29/88: TAP REAMED

7-12-2000 Tap reamed

8848-0122

[illegible]

# CHARGE OUTS