

APPLICATION No.: 20115

TAP CLEARED

LOCATION: 151-3 Carroll St.

OWNER: Many Ulanoff

MEASURES: 5/8" L lead May 17, 1924  
 E from Reed St. 128.2 ft.  
 S from N line Carroll St. 8.6 ft.  
 E from W line house 4.7 ft.

June 8, 1965 Renewed service from 6" outside curb stop  
 to 5 ft. inside curb stop

5½ ft. 3/4" copper tubing

2 lbs. wiping solder

1 3/4" cop. to cop. stop of fig 415

Ingersoll - Rand Compressor: ½ hr.

1 sidewalk cut: 4' x 3' Cement

4/17/85: Renewed from main to a point 1.5 ft. Stock: 1.5 ft.

Abraham 3/4" copper tubing 1 3/4x5/8 lead to cop adapt. xs

Breton 1 3/4" corporation tap 1 6 x 3/4 service saddle

====

=====

5/9/17 renewed main to meter

32 ft 3/4" copper tubing

1 ft 3/4" curb stop valve

1 ft 5/8" corp adapter

1 ft cast iron curb stop boxes

lead worker - manny washburn dpi

DATE

BEF.

AFT.

REMARKS

## METER HISTORY

[illegible]

## CHARGE OUTS

# CHARGE OUTS