

APPLICATION No.: 20120

TAP CLEARED

LOCATION: 119 Plymouth St.OWNER: Dr. Leonard Cohen"Schlumberger"

2-12-57

DATE

BEF.

AFT.

REMARKS

Reamed

7-6-
93

98280077

MEASURES:

3/4"

Copper

May 27, 1924

W from W line

Rockdale Ave.

112.3 ft.

S from N line

Plymouth St.

5.1 ft.

W from E line

house

3.2 ft.

February 12, 1957 Renewed from the main to a point 4 ft. inside
the curb stop.

31 ft. 3/4" copper tubing

1 3/4" cop. to I.R. cplg.

1 3/4" cop. stop

1 C.I. stop box, complete

7/6/93: Renewed from prop line to ins. cellar 15 ft

Stock: 15 ft 3/4" copper tubing 1-3/4x3/4 cop-cop cplg. comp

=====

4-23-01 Silva Construction renewed from newly installed

8" main to a point 3.0 N x main. Stock: 3 ft. - 3/4"

Copper tubing, 1 - 3/4" x 3/4" cop to cop cplg., comp.

1 - 3/4" Corporation tap. Silva Const. to maintain trench.

11/20/12 - City crew replaced water service from main

to a point 17 ft. damaged by NStar Gas

17 ft - 3/4" copper tubing; 1 - 3/4" x 3/4" cop to cop

cplg. comp. Tap reamed. Foreman: R. Aguiar

[illegible]

CHARGE OUTS