

APPLICATION No.: 20124

TAP CLEARED

LOCATION: 118
Truro S. S. W. of River Rd.

OWNER: Alfred J. Collins

MEASURES: 5/8"

W from	River Rd.	148.6 ft.
N from S line	Truro	8.3 ft.
W from E line	house	2.3 ft.

3/5/79: Renewed 6" outside curbstop to the line. 8 $\frac{1}{2}$ ft. - 3/4" copper;
3/4" curb stop; Caldwell stop box; 2-5/8" x 3/4" lead-cop. adapt. XKS

8/17/10 - City crew renewed water service from main to
property line - due to curb stop leak
18 ft - 3/4" copper tubing; 1 - 3/4" curb stop;
1 Caldwell stop box; 1 - 5/8" x 3/4" lead to copper adapt xs;
1 - 5/8" x 3/4" Fig. 413; Tap reamed. Foreman: D. Perry

118 Truro St

Date: 11/13/2024

Contractor: City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper Size: 3/4"

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

MeterCou 5/8" Meter Coupling p-(5-8)" Units 1 UOM Each

(1-2)" F 1/2" FEMALE THREAD X THREAD (3/4" PROPRESS BRASS 90 3/4)" Units 1 UOM Each

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 15 UOM Feet

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

8/17/10
8/17/102010-3402983
Tap reamed

METER HISTORY

[illegible]

CHARGE OUTS