

APPLICATION No.: 20162

TAP CLEARED 8713 - 0023

LOCATION: 302-304 Harwich S.S., W. Of Felton

OWNER: Reginald A. Chandler

MEASURES:

5/8"

W from Felton 144.8

N from S line Harwich 9.0

E from W line House 8.4

Dec. 7, 1967 Renewed from $\frac{1}{2}$ ft. outside curb stop to a point $3\frac{1}{2}$ ft. inside curb stop. 4 ft. - $3\frac{1}{4}$ " copper tubing used
 $3\frac{3}{4}$ " curb stop. Mueller 2- wipe joints

4/6/87: Renewed from 1/2' outside curb stop to a point 7.0 ft.
Stock: 7ft. 3/4" copper tubing 1-3/4" curb stop
1 - Caldwell stop box 2-3/4 x 5/8 lead to cop adapt. xs.

9/6/02: Renewed from new 8" main to property line;
 ✓ 16 ft. - 3/4" copper tubing; 1 - 3/4" curb stop; 1-
 caldwell stop box; 1 - 5/8 x 3/4 lead to cop. adapt. XS
 1 - 3/4" corporation tap

[illegible]

CHARGE OUTS

[illegible]