

APPLICATION No.: 20182

TAP CLEARED

87-06-1397

LOCATION: N.E. cor 108-110 Reynolds and Cedar Grove

OWNER: Campos

MEASURES: 5/8"

7-1-1924

N from Cedar Grove

24.5

W from E line Reynolds

9.0

S from N line house

4.7

May 5, 1964 Renewed from $\frac{1}{2}$ ft. outside curb stop to meter inside cellar.

15ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop

1 lb. wiping solder

2/5/87: Renewed from main to a point 1 ft. Stock: 1ft. 3/4" copper tubing 1 - 3/4 x 5/8 lead to cop adapt. xs 1-3/4 x 5/8 Fig.413

9/15/93: CHAP 90 PROJECT Medeiros & Son Cont. renewed from new 6" main to curb stop All stock supplied by cont.
23ft 3/4" copper tubing re-used same 3/4" curb stop
re-used same Caldwell stop box 1-3/4" corporation tap
Insp M Rose III

=====

[illegible]

CHARGE OUTS

[illegible]