

APPLICATION No.: 20221

TAP CLEARED

8242-0864

LOCATION: 320 Oliver E.s N of Tarkiln Hill Rd.

DATE

BEF.

AFT.

REMARKS

OWNER: Mannel Silva

MEASURES:

3/4

08-01-1924

N from

Tarkiln hill Rd. 160.8

W from E line

Oliver 8.2

N from S line

House 15.2

JAN 19 1982 - Renewed from 6" outside curbstop to 3.0 ft.  
inside stop. 3.5 ft.-3/4" copper; 3/4" curb stop; stop  
box; 2- 5/8" x 3/4" lead-cop. adapt. XXS;

- - - -

OCT 20 1982 - Straighten curb stop box--one new stop box

-----

1/4/10 - City crew renewed water service from main to a  
point 2 ft - due to leak  
2 ft - 3/4" copper tubing; 1 - 5/8" x 3/4" lead to cop  
adapt xxs; 1 - 3/4" tap; 1 - 6" x 3/4" service saddle  
(Note: City to go back and replace main to property line)  
Foreman: Frank Bento

-----

1/15/10 - City crew renewed service from main to property  
line  
28 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1  
Caldwell stop box; 1 - 5/8" x 3/4" lead to cop adapt. xxs  
Foreman: Frank Bento

-----

1-4-10

2010-0200381

8950-2293

## METER HISTORY

[illegible]

## CHARGE OUTS



APPLICATION No.: 20221

TAP CLEARED

LOCATION: 320 Oliver St

DATE

BEF.

AFT.

REMARKS

OWNER: \_\_\_\_\_

31-313

MEASURES:

10.14.2021

DPI renewed curb stop to meter. Foreman Rui Martin

(3-4)" Ball  $\frac{3}{4}$ " Ball Valve Valve 1ea, MBlank – Meter Blank 5/8" (5-8)" 1ea, CI-CRB-B Cast Iron

Curb Stop Boxes X 1ea, Cop-Box of 3/4" Copper Tubing (3-4)" 60ft coils 25ft, (3-4)" 3/4 Propress

90 2ea

## METER HISTORY

[illegible]

## CHARGE OUTS