

APPLICATION No.: 20251

TAP CLEARED ✓

LOCATION: 27 Sharp St.

OWNER: Flanterio Morais

MEASURES:

5/8" L lead Aug. 27, 1924
 W from Rockdale Ave. 229.3 ft.
 S from N line Sharp St. 8.0 ft.
 W from E line house 3.3 ft.

 June 29, 1965 4" piece 3/4" copper tubing from tee to curb stop
 1 3/4" reused curb stop 1 1 1/2" x 1 1/2" x 3/4" tee, all bell
 This work was done while reneweing main.
 1 Caldwell stop box, complete - long bottom

January 22, 1962 Renewed from 1/2 ft. outside curb stop to a point
 2 ft. inside curb stop.
 2 1/2 ft. of 3/4" copper tubing 2 lbs. wiping solder
 1 3/4" cop. to cop. stop

June 9, 1965 Inserted 5/8" tap in 2" plug in branch on 2" cast
 iron main.

Nov. 8, 1979: Renewed from inside curb stop to inside
 cellar.
 14 ft. - 3/4" copper (9 ft. inside)
 1-3/4" curb stop

[illegible]

CHARGE OUTS

[illegible]