

APPLICATION No.: 20323 5/8"

TAP CLEARED

LOCATION: 911 Belleville Ave.

DATE BEF. AFT. REMARKS

OWNER: Squire Farrelough

MEASURES: 5/8"

Dawson St.

N S from N

~~Tarkiln Hill Rd.~~ ~~267.0 ft.~~ 120.6'

E from W line

Belleville Ave. ~~-8.3 ft.~~ 8.6'

S from N line

House ~~-3.4 ft.~~ 3.0'

E from E line

House 23.2'

Measures of 1" Corporation: N x N line Dawson St. 120.6'

E x W line Belleville Av. 18.0'

12/19/77: Zoppo renewed from the main to the curb stop.

10 ft.-3/4" copper; 3/4" Ford Curb stop; 1" Ford Corporation;

911 Belleville Ave

Date: 4/26/2024 Contractor: City of New Bedford

Renewed CS to Meter

Type of Pipe: Copper Size: 3/4"

3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 23 UOM Feet

(3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each

PPRESS 3/4" PROGRESS MALE M ADP ADAPTER (3-4)" Units 2 UOM Each

MeterCou 3/4" Meter Coupling p- (3-4)" Units 2 UOM Each

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

METER HISTORY

[illegible]

CHARGE OUTS