

LOCATION: 186-188 Branscomb

OWNER: Frank Paquin

MEASURES: 5/8"

E from Orleans 59.7 ft.

N from S line Branscomb 8.5 ft.

E from W line House 7.2 ft.

Street line.

3/4" Service 5/8" Meter.

April 10, 1968 Renewed from  $\frac{1}{2}$  ft. outside curb stop to a point  $1\frac{1}{2}$  ft. inside curb stop.  
 2 ft. - 3/4" copper tubing; 1-3/4" Mueller curb stop;  
 2 wipe joints; 1 Buffalo stop box, comp. long.  
 (Old stop box broken and pieces returned to the repair shop for scrap.)

- - -

Sept. 24, 1968 Renewed from the property line to the meter inside cellar.  
 6 ft. - 3/4" copper tubing; Stock supplied & installed by owner's plumber.

Jul. 30, 1980: Renewed from inside curbstop to prop. line.  
 12.0 ft. - 3/4" copper; 3/4" x 3/4" cop.-cop. comp. cp1g.  
 Caldwell stop box (pick up copper in prop. line going into cellar)

DATE BEF. AFT. REMARKS

## METER HISTORY

## CHARGE OUTS

[illegible]