

APPLICATION No.: 20346

TAP CLEARED

LOCATION: 118-120 Reynolds E.S. N. of Cedar Grove

OWNER: Campo

DATE

BEF.

AFT.

REMARKS

1/5/78

Tap reamed

MEASURES:

5/8" fl.

N from Cedar Grove

96.2

W from E line Reynolds

10.0

N from S line house

9.3

9-27-1924

June 25, 1964 Renew service from 6 in. outside curb stop to 2 1/2 ft. inside curb stop.

3 ft. 3/4" copper tubing

1 3/4" cop. to cop. stop

2 lbs. wiping solder

1/5/78: Renewed from main to 2 ft. front of main. 2 ft.-
3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead to cop.
adapt. XS;

9/15/93: CHAP 90 PROJECT Medeiros & Son Cont renewed from new
6" main to 1.5ft W x prop line All stock supplied by Cont.
31.7ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box
1-3/4x5/8 lead-cop adapt.xs 1-3/4" corporation tap
THE TAP IS S X CURB STOP - 8.0ft NOTE: TAPS NEW MAINJUST
S X NEW GATE Insp M Rose III

=====

[illegible]

CHARGE OUTS

[illegible]