

LOCATION: 18 Clark St.

OWNER: Arthur Goyette

MEASURES:	$\frac{1}{2}$ " 3/4"	H Lead	11/30/1874
	E from	State	83.5 ft.
	N from S line	Clark	7.1 ft.
	W from W line	House	8.6 ft.

June 23, 1961 Renewed from  $1\frac{1}{2}$  ft. inside property line to inside cellar, including new meter stop  
 7 ft. of 3/4" copper tubing supplied and installed by owner's plumber

Service was not renewed from property line because of a large ~~1 1/2~~  
 inside. STONE

March 18, 1976 Renewed from main to inside cellar.  
 18 ft. - 3/4" Copper tubing (8 ft. inside)  
 3/4" Corporation 3/4" Curb stop  
 Stop Box

- - -

DATE

BEF.

AFT.

REMARKS



## METER HISTORY

## CHARGE OUTS

[illegible]