

APPLICATION No.: 20350

TAP CLEARED

LOCATION: 31 Rodney St.

OWNER: Wm. J. Lemlin

MEASURES: 3/4" Copper Sept. 25, 1924

W from Rodney French Blvd.(E) 433.0 ft.

S from N line Rodney St. 8.5 ft.

E from W line house 22.5 ft.

December 2, 1957 Renewed from the property line to inside cellar.
12 ft. of 3/4" copper tubing
Stock supplied and installed by owner's plumber.

April 26, 1961 Renewed from 1 ft. outside curb stop to 8 ft.
inside the curb stop.

9 ft. of 3/4" copper tubing	1 3/4" cop. to cop. cplg.
1 lb. wiping solder	1 C.I. Caldwell stop box, No. 1

Note: This service is now new from 1 ft. outside curb stop to meter inside the cellar.

11/17/11 City crew renewed water service from main to curb stop
25 ft -3/4" copper tubing; 1 -3/4" curb stop;
1 Caldwell stop box; 1 -5/8" x 3/4" Fig 413; Tap cleaned
Foreman: Danny Perry

[illegible]

CHARGE OUTS

[illegible]