

APPLICATION No.: 20422

TAP CLEARED ✓

LOCATION: 179 Tarkiln Hill Rd., N.S., W. of Conduit

OWNER: Normand Morbou

MEASURES: 5/8"

W from

S from N line

Conduit

Tarkiln Hill Rd.

183.8 ft.

9.4 ft.

DATE

BEF.

AFT.

REMARKS

7/21/97: tap reamed

2/8/06

Tap reamed

Feb. 26, 1975 Renewed from 8" outside curb stop to property line.

6 ft. - 3/4" Copper tubing 1 wipe joint

3/4" Curb Stop Caldwell Sto Box

5/8" lead to copper adaptor XXS

January 20, 1950 Extended from property line to inside the cellar with 3/4" copper tubing

22 ft. of 3/4" copper tubing

Stock furnished and installed by owner's plumber.

July 21, 1997: REnewed from main to a point 1ft outside of tap
Stock: 1ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xs
1-3/4x5/8 Fig 413=====

2/8/06 Renewed from main to property line. Stock: 44 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 3/4" x 3/4" cop-cop cplg., comp.; 5/8" x 3/4" Fig. 413 Tap reamed

[illegible]

CHARGE OUTS

[illegible]