

APPLICATION No.: 20489 5/8" L lead

TAP CLEARED

LOCATION: 258 Belair St.

DATE BEF. AFT. REMARKS

OWNER: Henry J. Roberge

MEASURES: 5/8" L lead Feb. 27, 1925
 W from Acushnet Ave. 581.0 ft.
 N from S line Belair 9.0 ft.
 E from W line House 3.2 ft.

April 23, 1960 Renewed from meter to a point 2 ft. outside wall of cellar.

7 ft. - 3/4" copper tubing.

10-18-18 - dated on curb stop

11/1/2018 water renewal - renewed from main to property line. sewer service is higher than water so broke sewer service while excavating. Tap was leaking had to put saddle on Main. 6 in saddle w/3/4 tap 3/4 copper tubing 3/4 curb stop valve cast iron curb stop box 3/4 lead to cop coupling 6 clay to pvc 6 pvc pipe

Daniel Perry

Manny Washburn

Date: 1/14/2025 Contractor: City of New Bedford
 Renewed CS to Meter
 Type of Pipe: Copper Size: 3/4"
 CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each
 (3-4)" Ball 3/4" Ball Valve Valve Units 1 UOM Each
 (3-4)" 3/4" PROGRESS 90 PROPRE SS 90 Units 1 UOM Each
 MeterCou 3/4" Meter Coupling p-(3-4) Units 2 UOM Each
 PPRESS 3/4" PROGRESS MALE M ADP ADAPTER (3-4)" Units 1 UOM Each
 3/4" 3/4" Copper Tubing Type-K Copper Tubing-K Units 22 UOM Feet

METER HISTORY

[illegible]

CHARGE OUTS