

APPLICATION No.: 20494 3/4"

TAP CLEARED

LOCATION: 4144 Acushnet Ave.

OWNER: Cla s Mindle

MEASURES:

3/4"

N from

Manilla

69.3 ft.

W from E line

Acushnet Ave.

8.0 ft.

N from S line

House

6.0 ft.

5/21/92: Renewed from main to a point 1ft

Stock: 1ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xxs

1- 3/4x3/4 Fig.413

=====

1/16/08 - Renewed from 1/2 ft outside curb stop to a point 2 ft

2 ft -3/4" copper tubing; 2 -5/8" x 3/4" lead to cop adapt. xxs. Broke drain and pulled gas service which was not marked on line. Foreman: Dennis Monty

6/9/08 - NE Pressure Project - City tied service into new 12" main. Renewed from main to property line

32 ft - 3/4" copper tubing; 1 -3/4" curb stop; 1 Caldwell stop box; 1 -5/8" x 3/4" lead to copper adapt. xxs.

Foreman: Frank Bento

12/19/17: Lead service line replacement program

Contractor: P. Gioioso &amp; Sons

Distance from main to cur l stop N/A

Distance cur l stop to meter 33.6'

Distance from cur l face to cur l stop 1'

Depth of service 4.0'

total length of new pipe installed 33.6'

cur l stop replaced NO.: Size 3/4"

corporation replaced NO.: Size 3/4"

Ball valve furnished yes size 1"

DATE

BEF.

AFT.

REMARKS

5/21/92:

TAP

REAMED

1/16/08

Dig Safe #1

2008-0204209

## METER HISTORY

## CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

