

APPLICATION No.: 20500

LOCATION: 107 Hatch ST

TAP CLEARED

OWNER:

31-313

07/10/06 Tap R.

MEASURES: E X Conduit St 439.3 ft
S X N line Hatch St 9.0 ft
E X W line House 6.5 ft
1" Copper Service
05/09/2019 Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 90
Distance from main to curb stop (ft) 18
Distance curb stop to meter (ft) 21.8
Distance from curb face to curb stop (ft) 2.0
Depth of service (ft) 4.3
Total length of new pipe installed (ft) 21.8
Curb stop replaced: no size 3/4"
Corporation replaced: no size 3/4"
Ball valve replaced: yes size 1"
Remarks: 1-3/4" union installed 1 ft outside
curb stop

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST		REMARKS

