

SERVICE

Application No.

20501

St. &amp; No.

Hatch N.S., E. of Conduit

Size Pipe

Kind Pipe

Laid

3/4"

5/8" Copper H-lead

Feb. 13, 1925

|   |      |              |           |     |
|---|------|--------------|-----------|-----|
| E | from | Conduit      | St. 485.6 | ft. |
| S | from | N line Hatch | St. 9.3   | ft. |
| E | from | W line house | St. 12.4  | ft. |

City

26 ft. Earth

25 ft. Pipe

Taker

Labor ft. Earth

12 1/2 ft. Pipe

Rep'd street

5 50

4 63

20 04

31 00

61 17

Oct. 18, 1960, ser. leak, renewed from meter to a point 6 ft. from meter using 6 ft. 3/4" cop. tub. type K. soft. Stock supplied and installed by owner's plumber.

Renewed from main to 8½' from main 1-4-65, using 8½' 3/4" copper.

7/11/73 renewed from 6" outside curb stop to 9' inside property line; 19½ ft. 3/4" copper tubing (9 ft. ins) - 1 3/4" Hays curb stop.

10/3/85-Renewed from main to curb stop. 16 ft. 3/4" copper tubing, 5/8 Fig. 413, tap reamed.