

APPLICATION No.: 20502

TAP CLEARED ✓

LOCATION: 99 Hatch N. S., E. of Conduit

OWNER: Romeo Thebeault

5/8"

MEASURES: E from Conduit St. 524.8 ft.
 S from N line Hatch St. 9.0 ft.
 E from W line house St. 14.0 ft.

DATE

BEF.

AFT.

REMARKS

6/19/2018 water repair Main to meter. Main to meter lead renewal. Main has an offset 1" south of 15" sd in the middle of the street due to ledge.

Main is tapped on the opposite side w/ 5/8 corp we had to go under 6" CI main and make a loop and attach a copper/cop 2" north of main. Also in the process of pulling wire broke a 5 section of 15" clay rain leader for 99 Hatch needed to be replaced and tied in

5 x 15" pvc 3/4 box of copper tubing cast iron stop box, 90 threaded copper elbow
 5/8 corp adapt 3/4 cop to cop coupling 3/4 copper male adapter 3/4 ball valve
 15" clay to pvc 4" pvc pipe 4" clay to PVC 1/2" LB GAL OF WATER PLUG 3/4 stop valve 3/4 x 1/2 in
 brass bushing
 Danny Perry Ronnie Aguiar

[illegible]

CHARGE OUTS

[illegible]