

APPLICATION No.: 20506

## TAP CLEARED

LOCATION: S.E. Cor. 160-162 Jenny Lind & Lexington

DATE

BEF.

AFT.

REMARKS

OWNER: F Rizzo

## MEASURES:

3/4"

E from

Jenny Lind

48.4 ft.

N from S line

Lexington

9.0 ft.

W from E line

house

6.0 ft.

✓ March 1, 1968 Renewed from  $\frac{1}{2}$  ft. outside curb stop to  
inside cellar.

14 $\frac{1}{2}$  ft. - 3/4" Copper tubing ( 4 ft. inside)

3/4" Curb Stop 1 wipe joint

- - -

6/2/08 - West End Water Main Rehab Contract # 4 - Perrina Const.

Renewed water service from main to property line

17 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;

1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

-----

[illegible]

## CHARGE OUTS

[illegible]