

APPLICATION No.: 20513

TAP CLEARED 8636-0036

LOCATION: 112 Hope E.g., S. of Belleville Rd.

OWNER: S.L. Brodeur

MEASURES: 5/8"

S from

Belleville Rd.

185.6 ft.

W from E line

Hope

8.6 ft.

N from S line

house

7.8 ft.

DATE

BEF.

AFT.

REMARKS

8/20/58

Reamed

9/9/86: TAP REAMED

4/5/05 830 AM 2005-020-2660

1/5/05 Tap reamed

Aug. 20, 1958 Renewed from main to a point 1 ft. from main.

1 ft. - 3/4" Copper tubing 3/4" x 3/4" cop to i.f. cplg.

1 lb. wiping solder

9/9/86: Renewed from main to a point 10 ft. Stock: 10ft. 3/4" copper tubing 1 - 3/4 x 5/8 lead to cop adapt. xxs

1 - 5/8 Fig.413

=====

1/5/05 Renewed from main to inside cellar. (12 ft. inside drop line) Stock: 43 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413 Tap reamed

1/5/05 Aslo repaired 6" Sewer serv. on sidewalk. Stock: 4 ft. 6" PVC - on street; 3 ft. 6" Pvc; 4 rubber cplgs.; 6" clay-PVC

[illegible]

CHARGE OUTS

[illegible]