

APPLICATION No.: 20520

TAP CLEARED 

LOCATION: 33 Clara St

OWNER:

31-313

MEASURES: W from E rodney french blvd 342.4 ft
S from N line Clara St 8.3 ft
E from W line House 3.2 ft

1" Copper Service

09.03.2019 Lead Service Line Replacement Program

Phase 1 Contractor P. Gioioso and Sons

Type CU, Diameter 1 (in), Water Pressure 100

Distance from main to curb stop (ft) 24

Distance from curb stop to meter (ft) 30

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 54

Curbstop replaced: Yes, Size 1"

Corporation replaced: Yes, Size 1"

Ball Valve Furnished: Yes, Size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

