

APPLICATION No.: 20541 3/4"

TAP CLEARED

LOCATION: 4011 Acushnet Ave.

OWNER: Albert C. Bourbo

MEASURES: 3/4"

COPPER

S from	Braley Rd.	108.0 Ft.
E from W line	Acushnet Ave.	5.8 ft.
S from N line	House	15.0 ft.

Dec 16, 1996:

Renewed from 1/2' outside curb stop to prop line
 Stock: 18ft 3/4" copper tubing 1-3/4" curb stop
 1- Caldwell stop box 1-3/4x5/8 lead-cop adapt. xxs
 1- 3/4 x 3/4 Fig 413
 =====

Nov. 21, 2005: Stock: 3/4 X 3/4 copper to copper adapt.
 Tap reamed

Sept. 10, 2007: N.E. Pressure Proj. tied service into new 12" Main.
 Renewed from main to a point 15 ft.

15 ft. - 3/4" copper tubing, 1 - 3/4"x3/4" cop to cop cplg. .

NOTE: this new service under 36" main.

12/12/2017: Lead service line replacement program phase 1
 Contractor: P. Gioiosio

Type: CU, Diameter 1, Water Pressure 60

Distance from main to curb stop --

Distance curb stop to meter 40ft

Distance from curb face to curb stop 2ft

Depth of service 4.3'

Total length of new pipe installed 50'

DATE

BEF.

AFT.

REMARKS

12/11/96

965002550:

CHARR ELECTRIC

12/16/96

965100157.

12/16/96: tap reamed

11/21/05: tap reamed

METER HISTORY

CHARGE OUTS

[illegible]