

APPLICATION No.: 20557

TAP CLEARED

LOCATION: 91 Hatch St

OWNER: _____

31-313

MEASURES: W X Bellevill Ave

343.5 ft

S X N line Hatch St

8.2 ft

E X W line House

7.0 ft

1" Copper Service

05/14/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 85

Distance from main to curb stop (ft) 15

Distance from curb stop to meter (ft) 26

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 3

Total length of new pipe installed (ft) 41

Curb stop replaced: yes size 1"

Coproration replaced: no size 3/4"

Ball valve replaced: yes size 1"

DATE BEF. AFT. REMARKS

11/08/77 Ream

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

