

APPLICATION No.: 20558

TAP CLEARED ✓

LOCATION: 95 Hatch N. S.m W. of Belleville Ave.

OWNER: A. Boucher

DATE

BEF.

AFT.

REMARKS

11/19/77

Tap Reamed

MEASURES: 5/8" H. lead

W from Belleville Ave. St. 385.4 ft.

S from N line Hatch St. 6.0 ft.

E from W line house St. 6.3 ft.

Sept. 18, 1975 Renewed from the main to the property line.

23 ft. - 3/4" Copper tubing

3/4" Curb Stop

Caldwell Stop Box

3/4"x 3/4" Fig. 413

1 wipe joint

Sept. 30, 1980: Renewed from insdie curbstop to the property line.

5.5 ft.-3/4" copper

1-5/8" x 3/4" lead-cop. adapt. XXS

(same curb stop)

- - - -

9/11/06 Wm. Smith & Son renewed service from property line to meter. Cont. supplied & installed: 12 ft. 3/4" copper tubing; 3/4" x 3/4" cplg.

[illegible]