

LOCATION: 99 Nelson St

APPLICATION No.: 20580

TAP CLEARED

OWNER:

31-313

MEASURES: March 20, 1925  
E X E Crapo St 122.8 ft  
S X N Line Nelson St 9.3 ft  
W X E Line House 35.0 ft  
1" Copper Service  
07/27/2020 Lead Service Replacement Program  
Phase 1, Contractor P Gioioso & Son  
Type CU, Diameter 1in, Water pressure 100  
Distance from main to curb stop (ft) 27.8  
Distance from curb stop to meter (ft) 14.3  
Distance curbface to curb stop (ft) 1.3  
Depth of service (ft) 4.3  
Total length of new pipe installed (ft) 42.1  
Curb stop replaced: yes size 1"  
Corporation replaced: yes size 1"  
Ball vavle replaced: yes size 1"  
Remarks: 1" union installed where shown

DATE

BEF.

AFT.

REMARKS

[illegible]

### CHARGE OUTS

