

APPLICATION No.: 20581

TAP CLEARED



LOCATION: 877 Hathaway Rd. just E of City line

OWNER: Edwards Rezendes

MEASURES: 3/4"

W from 2nd hyd. E of Dartmouth line 102.2 ft.

S from N line Hathaway Rd. 5.0 ft.

E from E line house 72.0 ft.

March 16, 1955 Renewed from main to previous location of meter box; and, connected this copper tubing to the existing 3/4" copper tubing which had been previously laid by the owner from meter box to inside cellar.

A 3/4" stop was installed at a new location

Measure of 3/4" Copper stop:

E x E line house 10 ft.

S x S line house 28.7 ft.

36 ft. - 3/4" Copper tubing 3/4" copper stop

1" x 3/4" cop to i.f. cplg.

Fig. 413

- - -

Oct. 3, 1988 service broken by Ferreira Const. Co., Inc. while digging.

Renewed from a point 46.6 ft. N x main to a point 49.6 ft. N x main.

3 ft. - 3/4" copper tubing 1 - 3/4" curb stop- buried - located 46.6 ft. N x main.

1 - 3/4" x 3/4" cop to cop cplg., comp.

-----

5-17-01 Copper to copper located 39' south of curb stop and 43' south of curb stop. Stock: 4 ft. - 3/4"

Copper tubing, 2-3/4"x3/4" cop to cop cplg., comp.

Pulled service by Waste Water

[illegible]

## CHARGE OUTS

[illegible]