

APPLICATION No.: 20582

TAP CLEARED

LOCATION: ~~45-47 DeWolf W.S., S. of Mt. Vernon~~

OWNER: Path J. Foley

DATE

BEF.

AFT.

REMARKS

SEP 26 1980

Reamed

MEASURES:

3/4"

S from	Mt. Vernon	363.2
E from W line	DeWolf	6.3
S from N line	House	14.5

- - - -

Sept. 26, 1980: Renewed from main to the property line.

14 ft.-3/4" copper

1-5/8" x 3/4" lead-cop. adapt. XS

1-3/4" curb stop 1-Caldwell stop

1-3/4" x 3/4" Fig. 413 Tap reamed

- - - -

June 30, 2014 City Crew Renewed Service from Main to a Point of
 18" Stock; 18"-3/4" Copper Tubing; 1-3/4" Cop to Cop CPLG;
 Tap Reamed- R.Aguilar

- - - -

7/26/17 renewed c/s to meter

23 ft 3/4" copper tubing

1 ft cast iron curb stop boxes

2 ft 3/4" 90* threaded copper

3/4" ball valve

1 ft 3/4" 1/2" brass bushing

lead worker: manny washburn - dpi

[illegible]

CHARGE OUTS

[illegible]