

91

APPLICATION No.: 20589

TAP CLEARED

841P-2165

LOCATION: 414-6 Sawyer S.S., W. of County

OWNER: Leopold Meunier

MEASURES:

5/8"

W from

County

89.6 ft.

N from S line

Sawyer

9.2 ft.

E from W line

House

12.4 ft.

L. Lead

DATE

BEF.

AFT.

REMARKS

5/3/84

REAMED

7-24-2000 Tap reamed

8/9/00 2000-330-4604

January 10, 1961 Renewed from $\frac{1}{2}$ ft. outside curb stop to 2 ft. inside curb stop.

$2\frac{1}{2}$ ft. of $\frac{3}{4}$ " copper tubing 1 $\frac{3}{4}$ " copper stop
2 lbs. wiping solder

May 3, 1984 - Renewed from main to a point 8 inches outside of main.

8 inches - $\frac{3}{4}$ " copper tubing

1 - $\frac{3}{4}$ " x $\frac{5}{8}$ " lead to copper adaptor XS

1 - $\frac{3}{4}$ " x $\frac{5}{8}$ " Fig. 413

9/26/80: shut off handle broken--Checked by Camara & Dube
owner-Rene Gadbois

7-24-2000 Renewed from main to property line. Stock:
18 ft. - $\frac{3}{4}$ " Copper tubing, 1 - $\frac{3}{4}$ " Curb Stop, 1 - Caldwell
Stop Box, 1 - $\frac{5}{8}$ " x $\frac{3}{4}$ " lead to cop. adapt.XS, 1 - $\frac{5}{8}$ "
x $\frac{3}{4}$ " Fig.413. Tilcon to maintain cut.

8-9-2000 Repaired lead 1 ft. inside property. Stock:

1 ft. - $\frac{3}{4}$ " Copper tubing, 1- $\frac{5}{8}$ "x $\frac{3}{4}$ "lead to cop.adapt.
XS,1- $\frac{3}{4}$ "x $\frac{3}{4}$ " cop to cop cplg., comp.

Note: Service is still leaking inside property, Service
is wrapped around the sewer drain on private property.

Home owner will contact a private contractor. Hooked up property house to house

[illegible]

CHARGE OUTS

[illegible]