

APPLICATION No.: 20635

TAP CLEARED 8507-0007

LOCATION: 482-484 Hillman S. S., W. of Rockdale Ave.

OWNER: J.B. Alves

DATE BEF. AFT. REMARKS

2/25/85 TAP REAMED

MEASURES: 3/4"

W from

Rockdale Ave.

230.7 ft.

N from S line

Hillman

8.4 ft.

E from W line

house

7.4 ft.

Oct. 10, 1975 Repair 6" outside of curb stop to inside of the
curb stop 6 ft. (at the property line)

1 3/4" curb stop 1 Caldwell stop box

7 ft. of 3/4" copper tubing

2 3/4" 3/4" lead to copper adaptor XKS

2/25/85 Renewed from main to curb stop Stock: 8ft.8"
3/4" copper tubing 1 Caldwell stop box 1 3/4 Fig. 413

9/29/06 Renewed from 2 ft. outside property line to inside cellar
(18 ft. inside property line) Stock: 20 ft. 3/4" copper tubing;
3/4" x 3/4" cop-cop cplg., comp Insp: Bento
Also repaired 6 ft. 6" PVC pipe with 2 rubber cplgs. clay-PVC

3/5/07 Repair sewer service, 6" clay, 15 ft. outside property
line to a point 18 ft. Stock: 3 ft. 6" PVC pipe; 2 rub cplgs.
clay-PVC Bento

6/24/08 - West End water Main Rehab Contract # 4 - Perrina Const
Renewed water service from main to a point 4 ft -
4 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer

Inspected by Tim Ives

[illegible]