

APPLICATION No.: 2-649

TAP CLEARED 8514-0788

LOCATION: 51 Milton N.S. E. of Jenny Lind

OWNER: Stanley Pentleton

MEASURES: 3/4"

E from

Jenny Lind

168.8 ft.

S from N line

Milton

7.0 ft.

W from E line

House

4.0 ft.

Feb. 12, 1971 Renewed from 1/2 ft. outside curb stop to property line.

7 ft. - 3/4" Copper tubing 3/4" Curb stop
2 wipe joints

4/3/85: Renewed from 1.0 ft. outside of prop line to inside cellar. Stock: 13.0 ft. 3/4" copper tubing 1 Caldwell stop box 1 3/4x3/4 cop to cop cplg.comp. xs

12-28-98 Renewed from main to a point 3 ft. Stock:
3 ft. - 3/4" Copper tubing, 1 - 3/4" x 1" lead to cop.
adapt XXS, 1 - 3/4" x 3/4" Fig. 413.

6/18/08 - West End Water Main Rehab Contract 4 - Perrina Const.
Renewed water service from main to property line
26 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

DATE

BEF.

AFT.

REMARKS

12-28-98

Tap reamed

[illegible]

CHARGE OUTS

[illegible]