APPLICATION No.: 20674		TAP CLEARED		
LOCATION: 278 Aquidneck St.	DATE	BEF.	AFT.	REMARKS
OWNER: Thaddeus Balandyk	9/12/03	230	Am .	2003-371 0258
MEASURES: 5/8" now ell copper H load Apr. 28,1925	9/12/03	}		Tap reamed
E from Rodney French Blvd. [W] 1255 ft.				
N from S line Aquidneck St. 9.2 ft.				
W from E line house 10.8 ft.				
J9/12/03 Renewed from main to property line. Stock: 18 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead-cop adapt. xxs; 5/8" x 3/4" Fig 413 Tap reamed				
7/31/12 - New measures				
E from E line W. Rodney French Blvd 125.5 N from S line Aquidneck 8.0 W from E line House 10.8 E from W line House 14.2 N from S line House 17.3 Main to Property line 18.0 Pipe inside property 29.0				
7/31/12 - RJ Canessa renewed water service from curb stop to meter. Owner charged \$185.00(\$45 shut-off, \$70 inspection, \$25 3/4 meter couplings & blank & \$45 turn-on). Inspector: Percy R.				
BRADBURY-WARING, INC.				

