

APPLICATION No.: 20684

TAP CLEARED ✓

LOCATION: 15 Roy W.S. N of Brooklawn

OWNER: Otis Wilkinson

MEASURES:

5/8"

N from

Brooklawn

154.0 ft.

E from W line

Roy

9.6 ft.

S from N line

House

2.7 ft.

4/18/78: Renewed 6" outside curb stop to 2 ft. inside.
2½ ft. - 3/4" copper; 2 - 5/8" x 3/4" lead to cop. adapt.
XS; Caldwell stop box; 3/4" curb stop;

07/03/13 City crew repaired tap leak & renewed service
from main to property line.

Stock: 17ft - 3/4" copper tubing; 1 - 3/4" curb stop;
1 Caldwell stop box; 1 - 3/4" cop to cop cplg;
1 - 5/8"x3/4" FIG 413. J.Medeiros

1-11-17 renewed c/s to meter
21 ft 3/4" copper tubing
lead worker: ronald aguiar dpi

DATE

BEF.

AFT.

REMARKS

7/3/13

2013-2605440

[illegible]