

20698

APPLICATION No.:

40-42 Frederick St

LOCATION:

OWNER:

31-313

MEASURES:

W from Rodney French Blvd 460.8'
N from S Line Frederick St 8.8'
E from W Line House 7.5'

1" COPPER SERVICE

8-22-2019: Lead Service line replacement program
contractor P. Gioioso & Sons

TYPE CU, Diameter 1', Water Pressure 100

Distance from main to curb stop 11'

Distance curb stop to meter 24.4'

Distance from curb face to curb stop 1.8'

Depth of service 4.3'

Total length of new pipe installed 24.4'

Curb stop replaced: No Size 3/4"

Corporation replaced: NO Size 3/4"

Ball valve furnished: YES Size 1"

Remarks: 1- 3/4" union installed where shown

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

9/12/02

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

