37			APPLICATION No.: 2072		TAP CLEARED			
		118 Acushnet Ave			DATE	BEF.	AFT.	REMARKS
	OWNER: Joseph G. Livramento							V
	MEASURES:		H lead	Apr.26,1875	1/25/12	8:00		2012-040 2197
		N from	South St.	177.7 ft.				
		W from E line	Avenue	6.3 ft.				
		N from S line	house	4.4 ft.				
	1/25/12 - City crew renewed water service from main to property line 23 ft -3/4" copper tubing; 1 -3/4" curb stop; 1 Caldwell stop box; 1 -5/8" x 3/4" lead to cop adapt xxs; 1 - 1/2" x 3/4" Fig 413; Tap cleaned Foreman: Danny Perry 6/7/2019: Lead service-tine-reptacement-program Phase 1 Contractor: P. Gioioso & sons. Type: CU, Diameter 1", Water Pressure 100 Distance curll Stop to meter 22' Distance curll face to curB stop 2' Depth of service 4' Total length of new pipe installed 22' Curll Stop replaced NO: Ball Valve YES Size 1" Distance from main to curb stop (Aps N)A							
BRA	ADBURY-WARING, INC.							

