

APPLICATION No.: 20733

TAP CLEARED 8930 4012 ✓

LOCATION: 84 Scott St.

OWNER: William L. Cruz

MEASURES:

5/8" H lead May 16, 1925

E from Crapo St. 307.5 ft.

N from S line Scott St. 8.7 ft.

W FROM E LINE NOT 45.0 ft.

7/28/89: Renewed from lft. outside curb stop to a point 6 ft.

Stock: 6ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 2-3/4x5/8 lead to cop adapt. xxs

10/22/04 Renewed from main to property line. Stock: 18 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead-cop adapt. XXS; 5/8" x 3/4" Fig. 413 Tap reamed

1" Copper Service

07/08/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 3.2

Depth of service (ft) 4

Total length of new pipe installed (Ft) 18

Curb stop replaced: No Corporation replaced: No

Ball valve furnished: Yes size 1"

DATE

BEF.

AFT.

REMARKS

10/23/04

830

AM

2004-730 7216

10/22/04

Tap Reamed

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
2-4-67		5/8	Rock Mag	19768910					

