

APPLICATION No.: 2081

TAP CLEARED

LOCATION: 60 Thomas

OWNER: Jos. Charbonneau

MEASURES: 5/8"

| | | |
|---------------|---------|-----------|
| N from | Hillman | 115.0 ft. |
| W from E line | Thomas | 7.2 ft. |
| N from S line | House | 12.4 ft. |

6/29/79: Franklin renewed service from the main to the prop. line. 25 ft.-3/4" copper; 3/4" curb stop; Caldwell stop box; 3/4" corp. tap/ 5/8"x 3/4" lead-cop. adapt. XS;

May 10, 1995:

S & B const. renewed service from the newly installed 8" main to a point 4.6ft All stock supplied & installed by contractor 4.6ft 3/4" copper tubing
1- 3/4x3/4 cop-cop cplg.comp 1-3/4" corporation tap
S & B cont. to maintain cut

| | |
|---------------------|---------|
| S from N Line House | 24.0 ft |
| W from W line House | 18.0' |

Main To Prop Line 24.0' Pipe inside Prop 15.0'

3/23/2017: Contractor Frank Corp, Inspector P. Reynolds
renewed curb stop to meter.

[illegible]