

APPLICATION No.: 20820 5/8"

TAP CLEARED

LOCATION: 894 Belleville Ave.

OWNER: Gilbert Green

MEASURES: 5/8"

N from N Harwich ~~68.0~~-ft. 66.2'W from E line Belleville Ave. ~~11.3~~-ft. 10.5'

N from S line House 5.0 ft.

W from W line House 24.5'

April 13, 1970 Renewed from main to a point 8 ft. E x main

8 ft. - 3/4" copper; 1-3/4" x 3/4" fig. 413; 1 - 5/8" Mueller corp. (used); 1 wipe joint

Measures of 1" Corporation: - N x N line Harwich 73'

E x W line Belleville Av. 23'

12/23/77: Zoppo renewed from the main to the curb stop. 34 ft.- 3/4" copper; 3/4" Ford Curb Stop; 1" Ford Corporation;

5/22/2023 Contractor City of New Bedford
 Renewed Curb stop to Meter
 3/4" 3/4" Copper Tubing Type-K Units 25 UOM Feet
 MeterCou 5/8" Meter Coupling p-(5/8)" Units 2 UOM Each
 PPRESS 3/4" PROPRESS MALE M ADP ADAPTER 3/4" Units 2 UOM Each
 CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each
 Bush- 3/4" x 1/2" Brass Bushing Units 2 UOM Each
 (3/4)" Ball 3/4" Ball Valve Units 1 UOM Each

METER HISTORY

[illegible]

CHARGE OUTS