

APPLICATION No.: 20902

TAP CLEARED

LOCATION: 182 Sycamore S.S., W. of Park

OWNER: David M Sylvia

MEASURES: 5/8"

-L lead Copper

W from Park 229.5 ft.

N from S line Sycamore 10.0 ft.

E from W line House 6.6 ft.

DATE

BEF.

AFT.

REMARKS

10/16/12

2012-4108534

February 21, 1968 Renewed from $\frac{1}{2}$ ft. outside curb stop to a point
 2 ft. inside curb stop
 $2\frac{1}{2}$ ft. of $\frac{3}{4}$ " copper tubing used. Total
 1 $\frac{3}{4}$ " Mueller curb stop 2 wipe joints

May 27, 1968 Renewed from a point 2 ft. inside curb stop to property
 line.
 $7\frac{1}{2}$ ft. of $\frac{3}{4}$ " copper tubing 1 $\frac{3}{4}$ " cop. to cop. coupling
 1 wipe joint

11/05/04 - Silva Cont.# 4 renewed service with 10 feet copper

10/24/12 - City crew renewed water service from main to
 cellar

35 ft - $\frac{3}{4}$ " copper tubing; 1 - $\frac{3}{4}$ " curb stop; 1 Caldwell
 stop box. Tap reamed. Foreman: Ronnie Aguiar

[illegible]

CHARGE OUTS

[illegible]